




# UNDER CONSTRUCTION

## Ludington Area Schools MSHS Additions and Renovations



Project is 8% Complete



HS Student Parking Prep



Underground Electrical in HS Classrooms



Concrete Pump HS Classrooms

### WORK IN PROGRESS

#### This Month

- Finishing foundation walls at the MS
- Finish underground in HS and start MS
- Finish sidewalk on Anderson St
- Increase masonry crew size and start walls on HS classrooms
- Pour portions of floor in MS and HS office

#### Next Month

- Begin setting steel
- Continue laying block walls
- MEP wall rough ins
- Set as many door frames as possible

### PROJECT MANAGEMENT UPDATE

#### Safety

- This month's Safety Goal focuses on safety in cold weather.

#### Schedule

- The project is on schedule


#### Other Progress

- Oriole Field Turf CD drawings to be received soon
- Working through the cost of new doors in existing building



# UNDER CONSTRUCTION

## Ludington Area Schools MSHS Additions and Renovations



Classrooms Prepped



HS Thickened Slab Prep



Vapor Barrier for Classroom Floor



Underground Plumbing at Office Addition



Setting Forms for MS Classrooms Walls



MS Classroom Foundation Walls